



AN ISO 9001 : 2008 COMPANY & NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005

4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : CP-2019-03-25-86 **Date:** 21/02/2019
Customer : Assistant Executive Engineer, Yelahanka Satellite Town Sub Division, BBMP, Bangalore.
Address : Yelahanka Satellite Town Sub Division, BBMP, Bangalore.
Project Name : Emergency Works in Ward No 04
Agency : Sri.Anjan Kumar Y.A No:456/500, Maheshwaramma Temple Street, Yelahanka Old Town, Bangalore-64
Customer's Reference : EE(YNK.D)E-PMT-03/W.O/000103/2018-19
Source of Sample : Sample supplied by Agency
Sample Condition : Satisfactory
Date of Receipt : 16-02-2019
Customer ID : Drain Bottom Slab Concrete
Sample Type /Size : 150X150X150 mm
Sample grade/Age : M20 / 7 Days Compressive Strength
Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 21/02/2019

Date of test										
Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen	Cross sectional area	Weight of the sample	Failure Load	Compressive strength	Average Compressive Strength
					(mm)	(Sq.mm)	(kg)	(KN)	(N/mm ²)	(N/mm ²)
1	Drain Bottom Slab Concrete	M20	14/02/2019	21/02/2019	150.53 X	22568	8.447	408.2	18.1	18.1
					149.92 X					
					151.40					
2	Drain Bottom Slab Concrete	M20	14/02/2019	21/02/2019	150.52 X	22671	8.329	409.1	18.0	
					150.62 X					
					151.12					
3	Drain Bottom Slab Concrete	M20	14/02/2019	21/02/2019	149.76 X	22454	8.551	406.5	18.1	
					149.93 X					
					151.23					

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಧೀಯಂತರು
ಯಲಹಂಕ ಸಾಟಲೈಟ್ ಉಪವಿಭಾಗ,
ಬಿ.ಜಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

FOR CIVIL Pro.



R. Rudraprasad
Authorized Signatory
Technical Manager